

Annexure 1
DEPARTMENT OF LABOUR
OCCUPATION HEALTHY AND SAFETY ACT, 1993
CERTIFICATE OF COMPLIANCE



GENERAL ELECTRICAL INSTALLATION
CERTIFICATE OF COMPLIANCE

Certificate of compliance in accordance with regulation 7(1) of the Electrical Installation Regulations, 2009.

CERTIFICATE NO.

NM 755825

Certificate type (tick appropriate block)

Initial Certificate ☒ Supplementary Certificate ☐

Supplement No.: N/A to Initial Certificate No.: N/A as issued on: N/A

Identification of the relevant electrical installation

(Address or other unique reference, where applicable)

Physical address: 34 Aokroos Avenue

Name of building: _____ GPS Coordinates: _____

Suburb / Township: Breannanda Pole number: _____

District / Town / City: Krugersdorp Erf / Lot No: _____

Declaration by registered person

I, Chris Mkwana (ID No.: 8707235153080)

a registered person, declare that I have personally carried out the inspection and testing of the electrical installation described in the attached test report as per the requirements of:

(Tick appropriate box)

- a) electrical installation regulations 9(2) (a) (new electrical installation); or ☒
- b) electrical installation regulations 9(2) (b) (existing electrical installation); or ☐
- c) electrical installation regulations 9(2) (c) (new part to existing installation) ☐

and deem the installation to be reasonably safe when properly used.

I have entered the number of this Certificate on the attached test report(s).

I declare that the persons responsible for the design, specification, procurement, construction commissioning and inspection and test have completed the relevant sections of the test report.

Registered person registration number: IE13662 Date of registration: Feb-2022

Type of registration: (Tick appropriate box)

Electrical tester for single phase ☐ Installation electrician ☒ Master installation electrician ☐

Signature: [Signature] Date: 19-02-2024

Contact details of registered person:

Address: 39 Doelds Aard Roslyn

Tel. No.: _____ Fax No.: N/A

Cell No.: 0786190334 Email: N/A

- NOTE**
- This Certificate is not valid unless all the sections have been completed correctly and the test report in the format approved by the chief inspector is attached.
 - This Certificate will be invalid if any corrections have been made.

Declaration by electrical contractor

I, Chris Mkwana (ID No.: 8707235153080)

declare that the electrical installation has been carried out in accordance with the requirements of the Occupational Health and Safety Act, 1993, and regulations made thereunder.

Electrical contractor registration number: CN002766 Date of registration: Feb-2022

Signature: [Signature]

Contact details of electrical contractor: Name: Royal Service of African Indigent Service

Address: 103 Inkanyane Street Meadowlands Zone 7

Tel. No.: _____ Fax No.: _____

Cell No.: 0817730317 Email: chicarnw@indigent-service@gmail.com

Recipient name: Robert Gerry Signature: [Signature] Date: 19/2/2024

010 271 0688 043 726 6359
012 342 3242 041 363 1990
031 312 6313 021 462 2690
051 447 0859 011 392 0000

TEST REPORT
for ELECTRICAL INSTALLATIONS
(To SANS 10142-1)

Certificate of
Compliance (CoC) No.: 755825

Date of issue: 19-02-2024

Test Report for DB/Supply: 230v

Additional pages added: ☐ Yes Number added:

☒ No

NOTE 1 In terms of South African legislation, the user or lessor is responsible for the safety of the electrical installation

NOTE 2 This report covers only the part of the installation described in section 3.

NOTE 3 This report covers the circuits for fixed appliances, but does not cover the actual appliance, for example stoves, geysers, air conditioning and refrigeration plant and lights.

NOTE 4 Medical and hazardous locations require additional test reports (see 8.7).

NOTE 5 Enter the required information or tick the appropriate block.

SECTION 1 - LOCATION (Only required if not provided on Certificate of compliance)

Physical address:

Name of building:

SECTION 2 - (INSTALLATION)

☒ Permanent installation

☐ Temporary installation

Type of electricity supply system:

☒ TN-S

☐ TN-C-S

☐ TN-C

☐ TT

☐ IT

Characteristics of supply:

Voltage: ☒ 230 V

☐ 400 V

☐ 525 V

☐ Other _____

Number of phases: ☒ One

☐ Two

☐ Three

Phase rotation: ☐ Clockwise

☐ Anticlockwise

Frequency: ☒ 50 Hz

☐ Other _____

☐ d.c.

Main switch type:

☐ Switch disconnector (on-load isolator)

☒ Earth leakage circuit-breaker

☐ Fuse switch

☐ Circuit-breaker

☐ Earth leakage switch disconnector

Number of poles: 2

Current rating: 63 A

A Short-circuit/withstand rating: 3 kA

Rated earth leakage tripping current

☒ 30 mA

☐ Other _____ mA

Is surge protection installed (see 6.7.6 and annex I):

☒ Yes

☐ No

Is lighting protection installed (see 6.7.7 and annex I):

☐ Yes

☒ No

Is alternative power supply installed? (See 7.1.2)

☐ Yes

☒ No

Is any part of the installation a specialized electrical installation?

☐ Yes

☒ No

Is any part of the installation at a voltage above 1 kV?

☐ Yes

☒ No

If yes, competent person to approve design and complete additional test reports (see 8.5.2 and SANS 10142-2)

SECTION 3 - DESCRIPTION OF INSTALLATION COVERED BY THIS REPORT (Add additional pages, specification references or drawings, etc., where applicable)

8000w mtr (RCD) X 4 Acid Batteries (Leoch) 14 panels (54) wall

Number of circuits or points	New	Existing	Number of circuits or points	New	Existing
Lighting circuits			Fan circuits		
Lighting points					
Socket-outlet circuits					
Socket-outlets			Fixed appliance circuits		
Air-conditioning circuits					
Transformer circuits:					
Lighting					
Bell			Earth leakage protects:		
Other			Complete installation		
Heating circuits			Only part of installation		
Alternative power supply connections					
Other circuits or points			Other circuits or points		
			Other circuits or points		
			Other circuits or points		

SECTION 4 - INSPECTION AND TESTS (new and existing installations)

Mark as appropriate

	Yes	No	NA
1. Conductors are of the correct rating and current carrying capacity for the protective devices and connected load	☒	☐	☐
2. Components have been correctly selected and installed	☒	☐	☐
3. Disconnecting devices are correctly located and all switchgear switches the phase conductors	☒	☐	☐
4. Circuits, fuses, switches, terminals, earth leakage units, circuit-breakers, distribution boards are correctly and permanently marked or labelled	☒	☐	☐

Tests	Units	Reading/result
1. Continuity of bonding	-	Compliant
2. Resistance of earth continuity conductor at all points of consumption	-	Compliant
3. Continuity of ring circuits (if applicable)	-	N/A
4. Earth loop impedance test at main or local switch	Ω	0.4
5. Neutral loop impedance test: at main or local switch	Ω	0.4
6. Prospective short-circuit current at main or local switch (PSCC)	kA	0.311 kA ☐ Calculated ☐ Measured
7. Elevated voltage between incoming neutral and external earth (ground)	V	0.5
8. Insulation resistance	MΩ	∞
9. Voltage at distribution board with no load for each phase to neutral	V	2 R 31 Y B
10. Voltage at distribution board with load (as calculated for full load) for each phase to neutral	V	2 R 27 Y B
11. Value of operation of earth leakage units	mA	25
12. Operation of earth leakage test button	-	correct ☒
13. Polarity of points of consumption	-	correct ☒
14. Phase rotation is consistent at points all of consumption for three-phase systems	-	correct ☒
15. All switching devices, make-and-break circuits	-	correct ☒

Comments:

Comments on parts of the installation not covered by this report:

this report only covers section 3

SECTION 5 RESPONSIBILITY - INSPECTION AND TESTS

I, being the person responsible for the INSPECTION AND TESTING of the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the inspection and testing are done in accordance with this part of SANS 10142, that the results obtained and reflected on this report are correct, and indicate The extent of liability of the signatory is limited to the installation described in section 3 of this form.

Name of registered person: Chris Mkhanya Registration Certificate no.: IE 13862

Type of registration: ☐ Master installation electrician ☒ Installation electrician ☐ Single-phase tester

Signature: [Signature] Date: 19-02-2024 Tel no.: 078619 0334