

Annexure 1
DEPARTMENT OF LABOUR
OCCUPATIONAL HEALTH AND SAFETY ACT, 1993
CERTIFICATE OF COMPLIANCE



Certificate of compliance in accordance with regulation 7(1) of the Electrical Installation Regulations, 2009.	CERTIFICATE NO. NM1533420	Certificate type (tick appropriate block) Initial Certificate ☒ Supplementary Certificate ☐
---	---	--

Supplement No.: _____ to Initial Certificate No.: _____ as issued on: _____

Identification of the relevant electrical installation

(Address or other unique reference, where applicable)

X Physical address: 465 KROM DRANI
 X Name of building: H.C. VAN JAARVELD GPS Coordinates: _____
 X Suburb / Township: KROM DRANI Pole number: _____
 X District / Town / City: THABAZIMBI Erf / Lot No: _____

Declaration by registered person

I, THABAZIMBI (ID No.: 620095826080)
 a registered person, declare that I have personally carried out the inspection and testing of the electrical installation described in the attached test report as per the requirements of:

(Tick appropriate box)

- a) electrical installation regulations 9(2) (a) (new electrical installation); or ☐
 b) electrical installation regulations 9(2) (b) (existing electrical installation); or ☒
 c) electrical installation regulations 9(2) (c) (new part to existing installation) ☐

and deem the installation to be reasonably safe when properly used.

I have entered the number of this certificate on the attached test report(s).

I declare that the persons responsible for the design, specification, procurement, construction commissioning and inspection and test have completed the relevant sections of the test report.

Registered person registration number: 4P00037 Date of registration: 06/04/2015

Type of registration: (Tick appropriate box)

Electrical tester for single phase ☒ Installation electrician ☐ Master installation electrician ☐

Signature: [Signature] Date: 06/05/2019

Contact details of registered person:

Address: Box 492 Lepoortkoms
 Tel. No.: _____ Fax No.: _____
 Cell No.: 082 9533150 Email: _____

NOTE: 1. This certificate is not valid unless all the sections have been completed correctly and the test report in the format approved by the chief inspector is attached.
 2. This certificate will be invalid if any corrections have been made.

Declaration by electrical contractor

I, THABAZIMBI (ID No.: 620095826080)
 declare that the electrical installation has been carried out in accordance with the requirements of the Occupational Health and Safety Act, 1993, and regulations made thereunder.

Electrical contractor registration number: 4P00037 Date of registration: 06/04/2015

Signature: [Signature]

Contact details of electrical contractor: Name: Mphahlele Boshego Conglomerate

Address: Box 492 Lepoortkoms
 Tel. No.: _____ Fax No.: _____
 Cell No.: 082 9533150 Email: _____

Recipient name: _____ Signature: _____ Date: _____

TEST REPORT for ELECTRICAL INSTALLATIONS (To SANS 10142-1)

NOTE 1 In terms of South African legislation, the user or lessor is responsible for the safety of the electrical installation.

NOTE 2 This report covers only that part of the installation described in section 3.

NOTE 3 This report covers the circuits for fixed appliances, but does not cover the actual appliances, for example stoves, geysers, air conditioning and refrigeration plant and lights.

NOTE 4 Medical and hazardous locations require additional test reports (see 8.7)

NOTE 5 Enter the required information or tick the appropriate block.

SECTION 1 - LOCATION (Only required if not provided on Certificate of Compliance)

Physical address: 465 KROMDRAA

Name of building: _____

SECTION 2 - INSTALLATION

Existing Certificate ☐ No ☒ Yes

Date issued: _____ Number: _____

☒ Existing installation

☐ Alteration / Extension

☐ New installation

☐ Temporary installation

Type of installation:

☒ Residential

☐ Commercial

☐ Industrial

☐ Common area for multiple users (Sectional title)

☐ Other

Describe: _____

Type of electricity supply system:

☒ TN-S

☐ TN-C-S

☐ TN-C

☐ TT

☐ IT

Supply earth terminal provided:

☐ Yes

☐ No

Characteristics of supply:

Voltage: ☒ 230 V

☐ 400 V

☐ 525 V

☐ Other: _____ V

Number of phases: ☒ One

☐ Two

☐ Three

Phase rotation:

☐ Clockwise

☐ Anticlockwise

Frequency: ☒ 50 Hz

☐ Other: _____

☐ d.c.

Prospective short-circuit current at point of control (PSCC):

3.6 kA

How determined?

☐ Calculated

☐ Measured

☐ From supplier

Main switch type:

☐ Switch disconnector (on-load isolator)

☐ Fuse switch

☒ Circuit-breaker

☐ Earth leakage circuit-breaker

☐ Earth leakage switch disconnector

Number of poles:

Two

Current rating:

63 A

Short-circuit/withstand rating:

36 kA

Rated earth leakage tripping current / Δn :

☒ 30 mA

☐ Other: _____

30 mA

Surge protection (see 6.7.6 and annex I):

☒ Yes

☐ No

Is alternative power supply installed (see 7.12.2)?

☐ Yes

☒ No

Is any part of the installation a specialized electrical installation?

☒ Yes

☐ No

If yes, complete additional test reports (see 8.7).

Is any part of the installation at a voltage above 1 kV?

☐ Yes

☒ No

If yes, competent person to approve design and complete additional test reports (see 8.5.3 and SANS 10142-2).

Is this installation one of five or more on the same new supply?

☐ Yes

☒ No

If yes, name of the competent person who supervised the installation (see 8.1.3). (Insert above)

SECTION 3 - DESCRIPTION OF INSTALLATION COVERED BY THIS REPORT

(Add additional pages, specification references or drawings (layout of installation on premises), etc., where applicable)

NUMBER OF CIRCUITS OR POINTS COVERED BY THIS REPORT

Circuits	Existing installation				New/alterd/temporary installation			
	Main distribution board	Sub-distribution boards			Main distribution board	Sub-distribution boards		
Lighting circuits	2							
Lighting points	10							
Socket-outlet circuits	3							
Socket-outlets	3							
Three-phase socket-outlet circuits	N/A							
Three-phase socket-outlets	N/A							
Socket-outlets for critical application circuits	N/A							
Socket-outlets for critical applications	N/A							
Mixed circuits (number of)	N/A							
Motor circuits	N/A							
Control circuits	N/A							
Air-conditioning circuits	N/A							
Motor controlled assembly circuits	N/A							
Transformer circuits:	Lighting							
	Bell							
	Other							
Heating circuits	N/A							
Fan circuits	N/A							
Elevator / escalator circuits	N/A							
Signage circuits	N/A							
Fixed appliance circuits:	Cooking							
	Geyser							
	Pool pump							
	Borehole pump							
	Other							
Earth leakage:	Main Switch							
	Only socket-outlets							
Overhead busbars								
Alternative power supply connections								
Other circuits								

SECTION 4 - INSPECTION AND TESTS (new and existing installations)

Additional tests added ☐ Yes ☐ No ☐ N/A

Inspection

NOTE Answer "Yes" or "N/A". The report shall not be issued if any "No" answers appear.

	Existing Installation	New / altered / temporary installation
1. Accessible components are correctly selected.	✓	
2. All protective devices are of correct rating	✓	
3. All protective devices are capable of withstanding the prospective fault level.	✓	
4. Conductors are of the correct rating and current-carrying capacity for the protective devices and connected load.	✓	
5. Components have been correctly installed.	✓	
6. Disconnecting devices are correctly located and all switchgear switches the phase conductors.	✓	
7. Different circuits are separated electrically.	N/A	
8. Connection of conductors and earthing and bonding are mechanically sound.	✓	
9. Connection of conductors and earthing and bonding are electrically continuous.	✓	
10. Circuits, fuses, switches, terminals, earth leakage units, circuit-breakers, distribution boards are correctly and permanently marked or labelled.	✓	
11. Where an electrical circuit passes through a fire barrier, the integrity of the fire barrier has been maintained.		
12. Safety and emergency lighting and signs are functioning correctly.		
13. (a) in the case of new installations or additions or alterations to existing installations, the new, added or altered installation complies with this part of SANS 10142, or		
(b) in the case of installations that existed before the publication of this edition of SANS 10142, the installation complies with the general safety requirements in this edition of this part of SANS 10142 and is reasonably safe.		
Note 1 Indicate (a) or (b) or (a) and (b) on the test report. Note 2 Indicate N/A in the case of (a) or (b), where applicable		
14. Where an alternative supply is installed, it complies with the requirements in respect of connections, change-over switch and indicator.		
15. The position of the readily accessible earthing terminal for earth connections of other services by installers of such services (see 6.11.5) indicated on the distribution board (see 6.6.1.21 (e))?		

Tests

Carry out all the tests for the main distribution board. Also conduct all tests and complete copies of the tests for each distribution board and for each supply (normal and alternative supplies), and attach as annexes to this report.

Tests	Units	Instrument	Readings / Results			
			Existing installation		New / altered / temporary installation	
1. Continuity of bonding	Ω	multimeter	0.3			
2. Resistance of earth continuity conductor	Ω	multimeter	0.6			
3. Continuity of ring circuits (if applicable)	—					
4. Earth loop impedance test: at main switch	Ω					
5. Prospective short-circuit current at point of control (PSCC) for sub-distribution boards. Indicate: ☐ KA ☐ Calculated ☐ Measured ☐ From supplier						
6. Elevated voltage between incoming neutral and external earth (ground)	V	multimeter				
7. Earth resistance at electrode (if required)	Ω					
8. Insulation resistance	MΩ					
9. Voltage at main distribution board with no load for each phase to neutral	V	multimeter	R 230	B	R	Y
10. Voltage at main distribution board with load (as calculated for full load) for each phase to neutral	V	multimeter	R 230	B	R	Y
11. Voltage at available load (worst condition as calculated for full load) for each phase to neutral	V	multimeter	R 230	B	R	Y
12. Operation of all earth leakage units	mA	ELCB tester	230			
13. Operation of all earth leakage test button	—		correct		correct	
14. Polarity of points of consumption	—		correct		correct	
15. Phase rotation at points of consumption for three-phase systems	—		correct		correct	
16. All switching devices, make-and-break circuits	—		correct		correct	

Comments:

Comments on parts of the installation not covered by this report:

SECTION 5 - RESPONSIBILITY

NOTE — For existing installations, complete only 5.4. For new/alterd/temporary installations, if no signature appears in 5.1 to 5.3 the signatory of 5.4 takes responsibility. Where there are five or more installations on the same supply, a competent person signs 5.5

5.1 DESIGN. I, being the person responsible for the DESIGN of the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the work for which I have been responsible, is to the best of my knowledge and belief in accordance with the relevant legislation. The extent of my liability is limited to the installation described in section 3 of this form.

For the DESIGN of the installation:

Name (in block letters): Position:

Address:

Signature:

Profession Registration No.: (where applicable) Date:

5.2 MATERIAL SPECIFICATION / PROCUREMENT. I/We, being the person(s) responsible for the MATERIAL SPECIFICATION / PROCUREMENT for the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the equipment that I/we have procured, is to the best of my/our knowledge and belief in accordance with the relevant legislation. The extent of liability of the signatory is limited to the installation described in section 3 of this form.

For the MATERIAL SPECIFICATION / PROCUREMENT:

Name (in block letters): Position:

For and on behalf of: Address:

Signature:

Date:

5.3 CONSTRUCTION. I/We, being the person(s) responsible for the CONSTRUCTION of the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the work for which I/we have been responsible, is to the best of my/our knowledge and belief in accordance with the relevant legislation. The extent of liability of the signatory is limited to the installation described in section 3 of this form.

For the CONSTRUCTION of the installation:

Name (in block letters): Date of registration:

Electrical Contractor's Registration Number: Expiry date of registration:

or

Employer name: Employee No.:

For and on behalf of contractor:

Signature: Date:

5.4 INSPECTION AND TESTS. I, being the person responsible for the INSPECTION AND TESTING of the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the inspection and testing were done in accordance with this part of SANS 10142, that the results obtained and reflected on this report are correct and indicate

☐ (for installation work performed since the publication of this part of SANS 10142), compliance with this standard or

☐ (for an installation that existed before the publication of this part of SANS 10142), that the installation complies with the general safety principles of this standard and is reasonably safe.

The extent of my liability is limited to the installation described in section 3 of this form.

Name of registered person: THANAN Registration Certificate No.: MM153420

Type of registration: ☐ Master installation electrician ☐ Installation electrician ☒ Single-phase tester

Signature: [Signature] Date: 06/08/2016

Tel. No.:

5.5 COMPLIANCE OF INSTALLATION FROM COMMENCEMENT TO COMMISSIONING. (This part is only required in case of a new point of supply which is intended to supply five or more users. I, being the person responsible to ensure that the electrical installation, particulars of which are described in section 3 of this form and which is one of five or more installations on the same supply, CERTIFY that the installation was done in accordance with SANS 10142-1.

☐ An Approved inspection Authority for electrical installations Chief Inspectors's Registration No.:

☐ A competent person as defined Indicate competency:

☐ A professionally registered person Category of professional registration: Registration No.:

Name (in block letters): Address:

Signature:

Date: